CIVIL PRO
AN ISO 9001 : 2008 COMPANY &NABL ACCREDITED LABORATORY AS PER ISO/IEC 17025:2005
4, 7TH MAIN MALLESWARAM, BANGALORE -3
Certificate No.: TC-5548

To,

Date: 31-12-2019

ASSISTANT EXECUTIVE ENGINEER

YELAHANKA SUB DIVISION

BBMP

BANGALORE

Dear Sir,

Sub M/s. Civil Pro Services for the work of IMPROVEMENTS TO ROADS AND DRAINS AT NAGENAHALLI SC/ST COLONY AND SURROUNDING AREAS IN WARD NO. 02 OF YELAHANKA SUB DIVISION

Ref: 1. Work Order No: BBMP/EE/YNK.D/W.O/170/2019-20

2. Job code: 002-20-000007

We are here with forwarding to M/s. Technical Managaer (West) KRIDL, Bangaluru, 5th Block 17th Main Shivakumar Swamy Building, Bhashyam Circle Bangalore:560010. First and Final Bill duly verified and certified that the work is satisfactory and for a Gross Value of Rs. 88,11,593.00 /- (Rs. Eighty Eight Lakhs Eleven Thousand Five Hundred and Ninety Three Rupees Only).

Thanking you,

Yours faithfully,

For Civil Pro

CIVIL Pro Sig Date BANGALORE

R. KARTHIK RECHAN
AUTHORIZED SIGNATORY
CIVIL PRO

AE-2

AE 02

M : 9972924526 | Tel : +91 80 23444801 | e : rechan6630@yahoo.co.in, civilproexperts@gmail.com

NAME OF WORK:- Improvements to roads and drains at Nagenahalli SC/ST Colony and surrounding areas in Ward No. 02 of Yelahanka Sub division

Name of Client : Assistant Executive Engineer, Yelahanka Sub Division, BBMP, Bangalore.

Contractor/ Agency: M/s.Technical Manager(West), KRIDL, Bangaluru, 5th Block 17th Main Shivakumar Swamy Building, Bhashyam Circle

Total Cost :RS.8811593/-

Date Of Inspection : 31-12-19

Status Of Bill : First & Final Bill

In the Presence of : a) Assistant Engineer Project division, BBMP, Bangalore
b) R. Karthik Rechan, Partner, M/S RUDRAPRASAD CONSULTANTS, BANGALORE

PMC COMPLIANCE REPORT

Sl. No.	Description of work	Comments/Observations
1	Excavation for road, drains and similar works KSRRB 300-1. Earthwork excavation by manual means in ordinary soil involving an average horizontal throw upto 2 meters and an average lift upto 0.5 m, excavated surface leveled and sides neatly dressed, the disposed earth to be leveled neatly after breaking of clods complete as per specifications. and as per the directions of the Engineer-in-charge of the work .	Work done upto the Billed Quantity and the Quality is satisfactory
2	Providing and laying Plain cement concrete of mix 1:3:6 with OPC @ 220kgs, with crushed 40mm and down size graded granite metal coarse aggregates @0.89cum and fine aggregates @ 0.46cum, in foundation mechanically mixed, placed in foundation and compacted by vibration including curing for 14 days including cost of all materials, labour, HOM curing, form works, scaffolding and centering complete as per specifications. and as per the directions of the Engineer-in-charge of the work .	Work done upto the Billed Quantity and the Quality is satisfactory

AE-2/8

AE-02

CIVIL Pro Sig Date BANGALORE

3	Providing and laying plain/reinforced cement concrete for side drains using M20 nominal mix concrete with OPC at 300 kgs. With 20mm and sown size granite metal course aggregates at 0.69 cum and fine aggregates at 0.43 cum machine mixed, well compcted for walls and bottom including centring shuttering cost of material HOM of machinary curing etc., complete execluding	Work done upto the Billed Quantity and the Quality is satisfactory
4	Providing TMT steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, palcing in position, lapping and / or welding wherever required, tying with binding wire and anchoring to the adjoining memebrs wherever necessary complete as per design (laps, hooks and wastage shall not be measured and paid) cost of materials, labour, HOM of machinery complete as per specifications.	Work done upto the Billed Quantity and the Quality is satisfactory
5	Providing and fixing RCC precast cover slab of 100mm thick for drain in cement concrete 1:1.5:3 using graded granite jelly 20mm and down size with steel reinforcement, including form work, lift charges, curing and concrete finished surfaces on both sides etc, complete as per specifications. and as per the directions of the Engineer-in-charge of the work .	Work done upto the Billed Quantity and the Quality is satisfactory
6	Providing and fixing RCC precast cover slab of 250mm thick made out of CC 1:2:4 and jelly 20mm and down size with steel reinforcement, including form work, lift charges, curing and concrete finished surfaces on both sides etc, complete and as per drawing and the directions of Engineer in-charge. (Data Rate)	Work done upto the Billed Quantity and the Quality is satisfactory
7	Providing and fixing pre cast solid cement concrete kerb stones made out of CC 1:2:4 with top and bottom width 114 and 165 mm respectively, 400mm high and 450mm in length finished with CM 1:3 plastering and finishing cutting including formwork, curing, including cost of materials, labour charges of machinery, loading and unloading, lead and lift, transportation etc.,complete. As per the direction of	Work done upto the Billed Quantity and the Quality is satisfactory

CIVIL Pro Sig Date BANGALORE

8	Painting two coats after filling the surface with synthetic enamel paint in approved shades on new plastered concrete surfaces, with materials, labour complete as per specifications. MORTH Chapter 8 Specification As per the direction of Engineer incharge	Work done upto the Billed Quantity and the Quality is satisfactory

AE-02

CIVIL Pro
Sig.
Date
BANGALORE

AE-2